



Manukau Bus Interchange

Construction phases

Stage 1 – Reconfigure southern carpark

- Form new access
- Reconfigure carpark layout including median strips
- Reconfigure pedestrian access from Osterley Way and Davies Avenue
- Reconfigure infrastructure including lighting, stormwater, CCTV and payment facilities.

Stage 2 – Enabling works


- Site clearance
- Civil utilities works
- Bulk cut and fill earthworks including preload.

Stage 3 – Building and operational area construction

- Construction of building
- Construction of bus operational area platform
- Construction on Davies Avenue canopy.

Stage 4 – Finishing works

- Form entrance and exit road crossings
- Landscaping
- Putney Way and Davies Avenue streetscaping.



Construction phases.