

## Week of 22nd January 2018

Apologies for the delay in issuing this update. In practice the work this week so far has been just a continuation of last week.

The works are now focussed on the Eastern Abutment. We are adding the Stone Strong blocks up to a level that will enable us to start on the bridge piling towards the end of the week.

Work on the Western Abutment has slowed in recent days. It will restart on Thursday 25th. We intend to complete the bridge piling on the western side in the week of 5th February.

There is another rail shutdown this coming weekend but our works will be limited. At this stage we intend to work on Saturday 27th, but we do not expect to have people on site on Sunday or Monday (Auckland Anniversary).

### COWIE STREET

#### Monday 22nd–Saturday 27th

- Concrete block deliveries on Thursday 25th;
- Aggregate deliveries throughout the week;
- Unlikely to need access during the Anniversary weekend.

### SARAWIA STREET & LAXON TERRACE

#### Monday 22nd–Saturday 27th

- Aggregate deliveries each day;
- Concrete deliveries from Thursday 25th;
- Piling rig delivery on Wednesday 24th;
- Large excavators removed from site on Saturday 27th;
- Concrete block deliveries on Saturday 27th.



*The East Abutment blocks are being placed in preparation for the bridge piling works to start*