

Week of 18 December 2017

A busy week is coming up with deliveries planned down both Cowie Street and Sarawia Street.

COWIE STREET

Monday 18/12/17:

- Excavation of west abutment bank;
- Delivery of drilling plant and equipment;
- Carparks at No.9: Preparation of additional carparks Nos. 10 and 11. Nos. 6, 7, 8, 9 available all day.

Tuesday 19/12/17:

- Excavation of west abutment bank;
- Installation of Timber Pole walls
- Concrete Trucks and Pumps working in areas around 2pm;
- Carparks at No.9: Preparation of additional carparks Nos. 10 and 11. Nos. 6, 7, 8, 9 available all day.

Wednesday 20/12/17:

- Installation of timber pole wall;
- Concrete trucks and pumps; working in areas around 2pm;
- Carparks at No.9: Completion of additional carparks Nos. 10 and 11. Nos. 6, 7, 8, 9 available all day.

Thursday 21/12/17:

- Backfilling of west abutment bank retaining wall;
- Installation of timber pole wall;
- Concrete trucks and pumps; working in areas around 2pm
- Carparks at No.9: Nos. 6, 7, 8, 9, 10, 11, 12 available all day.

Friday 22/12/17:

- Backfilling of west abutment bank retaining wall;
- Construction of concrete slab in front of timber pole wall;
- Concrete trucks and pumps working in areas around 2pm;
- Carparks at No.9: Nos. 6, 7, 8, 9, 10, 11, 12 available all day.

SARAWIA STREET

Monday 18/12/17

- Continue preparation of site access;
- Delivery of large plant (20 tonne excavator) and equipment (Containers, site sheds, etc);
- Aggregate delivery – 3 to 4 trucks.

Tuesday 19/12/17:

- Continue preparation of Site Access;
- Delivery of large plant (70 tonne Crane) – **note likely 10-15min road closure around 10:30am;**
- Delivery of equipment (Containers, site sheds, etc)
- Aggregate delivery – 3 to 4 trucks.

Wednesday 20/12/17:

- Continue preparation of Site Access;
- Delivery of large plant (32 tonne excavator) – **note likely 10-15min road closure around 10:30am;**

- Delivery of equipment (Containers, site sheds, etc);
- Aggregate delivery: 10-15 trucks.

Thursday 21/12/17:

- Continue preparation of site access;
- Delivery of large plant (24 tonne excavator) – **note likely 10-15min road closure around 10:30am;**
- Stonestrong Block delivery: 2-3 trucks;
- Aggregate delivery: 15-20 trucks.

Friday 22/12/17:

- Continue preparation of site access;
- Stonestrong Block delivery: 2-3 trucks;
- Aggregate delivery: 15-20 trucks.

Traffic management will be in place in both Cowie Street and Sarawia Street to minimise the disruption caused by the deliveries of equipment and materials. But some delays are inevitable given the tricky access to the site. We apologise in advance for any inconvenience caused.

This Update is available by email. If you would like email notification, email: peter@dialogue.co.nz and put "Subscribe" in the subject line.

