

Work over the next ten days

Work on the bridge project **will be daily** up to and including 7th January while the rail services are shut down for maintenance. This means that work can be done in the rail corridor, particularly the excavation and foundations of the bridge abutments. The rail shutdown will permit access to the site at the bottom of Cowie Street across the rail tracks on the access road from Laxon Terrace.

There will be significant movements of materials with deliveries planned down both Cowie Street and Sarawia Street. The latter could also cause some disruption of travel to and from Laxon Terrace and Youngs Lane.

COWIE STREET

- Carparks at No.9: Nos. 7, 8, 9, 10, 11, and 12 available all day, each day, from 29 December to 7th January inclusive.

Friday 29/12/17

- Temporary bored piling;
- Concrete trucks and pumps located at end of Cowie St.

Saturday 30/12/17

- Temporary bored piling;
- Concrete trucks and pumps located at end of Cowie St;
- Pile cage deliveries.

Sunday 31/12/17

- Abutment excavation from rail level.

Monday 1/1/18

- Abutment excavation from rail level.

Tuesday 2/1/18

- Abutment excavation from rail level.

Wednesday 3/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Thursday 4/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Friday 5/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Saturday 6/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Sunday 7/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

SARAWIA STREET

Friday 29/12/17

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Saturday 30/12/17

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Sunday 31/12/17

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Monday 1/1/18

- Aggregate deliveries.

Tuesday 2/1/18

- Aggregate deliveries.

Wednesday 3/1/18

- Aggregate deliveries.

Thursday 4/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Friday 5/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Saturday 6/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Sunday 7/1/18

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries.

Adverse effects

Traffic management will be in place in both Cowie Street and Sarawia Street to minimise the disruption caused by the deliveries of materials. But some delays are inevitable given the tricky access to the site. We apologise in advance for any inconvenience caused.

Some of the work will create noise and vibration but we will be careful to stay within the permitted levels set by the consent conditions.

