

Week of 15th January 2018

This week we are continuing with the construction of both the East and West Abutments. Block deliveries will continue to each side of the project every second day until we reach a level suitable to start the bridge piling works.

At this stage we are anticipating bringing the bored piling rig onto site during the week starting the 22nd January. Depending on the abutment and subsequent pile construction, we will be looking to move the large crawler crane back

across the track during the next rail shutdown on Auckland Anniversary weekend.

We will give you an update next week with a finalised scope of works for this upcoming rail shutdown. In the meantime, works will be similar in nature to those over the last week.

COWIE STREET

Monday 15th–Saturday 20th Jan

- Concrete block deliveries;

- Concrete deliveries;
- Aggregate deliveries.

SARAWIA STREET & LAXON TERRACE

Monday 15th–Saturday 20th Jan

- Concrete block deliveries;
- Concrete deliveries;
- Aggregate deliveries;
- Plant and machinery transport.



The West Abutment blocks and hardfill taking shape. Hoardings separate worksite from the rail tracks