

Week of 12th February 2018

The recent bad weather has caused us some issues on both sides of the project:

- On the Eastern Abutment, we are ready to pour the concrete for the abutment beam and are waiting a clear weather window to go ahead. This should happen early this week.
- On the Western Abutment, we have had some issues with the pile drilling. Some timber and boulders were encountered at a depth of between 7-8 metres below the existing ground level. We now have one pile left to complete, and all things going well, we will have this done by Monday night.

Once the piling works is finished the last blocks will be placed in and around the front of the West Abutment. This is the final task for

the large green crawler crane. It then has to be removed from the site. At this stage we hope this will take place this coming Thursday night between the hours of 10:30pm and 4:30am. A separate notice will be issued today setting out the details for those who may be affected by these works.

We are still working towards the planned beam placement on the weekend of the 24th/25th February, but this will be largely dependant on the impact of the incoming weather fronts which are currently being forecast. We will issue a separate notice later this week to the residents of Sarawia Street, Laxon Terrace and Youngs Lane with further details about the weekend of 24/25th.

In the coming week, the planned works include:

Monday 12th–Saturday 17th

COWIE STREET

- Concrete block deliveries each day;
- Concrete deliveries each day;
- Aggregate deliveries each day;
- Piling Rig re-delivery (Monday 12th, 09:30am) and re-removal (Monday 12th, 3:30pm);
- Reinforcing deliveries.

SARAWIA STREET & LAXON TERRACE

- Aggregate deliveries each day;
- Concrete deliveries each day;
- Concrete block deliveries each day;
- 70 Tonne crawler crane removal (Thursday night).



Piling work in progress on Western Abutment (centre). Green crawler crane on left for removal this week