

# VIADUCT CYCLEWAY & ENHANCEMENTS UPDATE

---

## 30 September 2022

We have completed a number of key steps in the Customs Street West and Market Place intersection upgrade:

- Upgrading drainage
- Upgrading stormwater services
- Enabling works for new lighting
- Tree protection work
- Installing footpath tactiles to assist the visually impaired.

During the construction of the intersection, we have experienced delays due to clashes with underground services and extremely old infrastructure. Resolving these issues has required coordination between a number of organisations. We have been working hard to make up some of the lost time and the completion of this stage is now expected in late October. We understand the disruption this work is having on the community, and we are doing everything we can to complete this stage as quickly as possible.

We are still targeting main works completion in November. If needed, we will pause work over the busy Christmas period and return after the holidays to complete the project.

We will continue to keep you updated on the progress of this project. Thank you for your patience while we complete this work.


### Get in touch

If you have any construction queries during the project, please contact JFC's Stakeholder Liaison Manager Sally Logan on 021 420 794 or email [Sally.Logan@jfcltd.co.nz](mailto:Sally.Logan@jfcltd.co.nz).

To receive our construction newsletter, scan the QR code.

For all other queries, please email [projects@at.govt.nz](mailto:projects@at.govt.nz) or call 09 355 3553.

For more information about the project, visit [www.AT.govt.nz/bikeviaduct](http://www.AT.govt.nz/bikeviaduct)



### Spotters

When we excavate underground, digger operators are supported by a 'spotter'. A 'spotter' is a person that serves as an extra set of eyes for the digger operator to spot obstacles or any signs of services during the excavation. They are also used to guide large vehicles safely within the work site.