

Manukau Bus Station

April 2017



Auckland Transport is constructing a 23-bay bus station at Manukau right next to the existing train station.

Construction updates

- Concrete will be poured under the Manukau Institute of Technology canopy. Heavy machinery will be required to carry this out and there may be some extra noise during the day
- Essential public utilities have been relocated along the Davies Ave boundary of the site including gas and water
- A street light has been relocated to allow space for the bus station crossing which exits onto Davies Ave
- The large preload system, which is acting to settle the underlying ground, has been relocated onsite. It is now located on top of the future bus operating area to the south side of the site
- Conduits (ducts) for building services such as plumbing, data and power lines have been installed
- The concrete ground beams (shallow building foundations) have been poured over conduits in a grid layout as shown in the photographs. On top of these a concrete slab will be poured
- Structural steel is currently being delivered to the construction site in batches from local steel fabricator Grayson Engineering and is being installed
- The steel will be put in place from the MIT (west) end of the site to the east
- Truss deliveries to the project site started on the 10 April 2017. A truss is a triangular fabricated beam for the bus station. Trusses have been installed on site for three weeks and will continue for a further few weeks
- The roof will be constructed onsite, and just like the structural steel, it will be installed from the west end to the east, thereby creating sections of the building sheltered from the elements which will allow interior work to commence in the winter months.



Ready now for erecting steel work at the western end



Installing and tying foundation reinforcing



Installation of foundation reinforcing



Concrete ground beams have been poured over conduits in a grid layout



Relocated preload on top of the future bus operation area

For more information

Email Abel.Tutagalevao@aucklandtransport.govt.nz

Phone 021 832 109 or visit AT.govt.nz/manukaustation



Closure of western side of staff carpark

The western end of the staff carpark adjacent to the Manukau Bus Station site will be temporarily unavailable from Monday 10 April 2017 to early September 2017.

Alternative parking is located on Manukau Station Road directly adjacent to the Counties Manukau Police Station or at the Ronwood Avenue carpark.



Putney Way construction updates

This project is being funded by Panuku Development Auckland and being delivered by Auckland Transport.

Detailed design has been completed and is now being priced for construction.

Work will see Putney Way closed from Davies Ave to Osterley Way. This will help to speed up works, keep costs down, maintain pedestrian access and most importantly will reduce health and safety risks.

New Network for South Auckland

Since the implementation of the new public transport network for South Auckland, Manukau is a key public transport hub with buses connecting to trains and providing direct services to many areas of South and East Auckland. If you are considering taking public transport, you can get direct connections from Manukau to the following places on one bus: Papatoetoe, Auckland Airport, Mangere, Mangere Bridge, Onehunga, Wiri, Manurewa, Randwick Park, Takanini, Papakura, Totara Heights, Hill Park, Manurewa East, Clover Park, Manukau Heights, Chapel Downs, Otara, Otahuhu, Hunters Corner, East Tamaki and Highbrook.

Refer to the routes map and visit at.govt.nz/newnetworksouth

