

# Pine Valley Road Update

September  
2024

## Project details

Downer has started work on slip remediation and strengthening near 257 Pine Valley Road. The project includes building a 500+ block Magnum stone wall to support the damaged road and installing a 2.5m x 2m longbox culvert to direct water from the Southern side to the Northern side, preventing erosion and maintaining road stability. To further protect the embankments, large stones called riprap are being placed to absorb and deflect water energy, stopping soil erosion.

## Traffic Management FAQ'S



### *Why is a road closure required?*

The roadway is required to be completely excavated in order to install the new 6 meter deep culvert and the retaining structure. It is not safe or practical to have vehicles or pedestrians traveling through .

### *How long will the road closure be place for?*

Work is expected to take approximately 3 months to complete. Our teams are operating up to 12 hours a day, 6 days a week in order to complete works and reconnect Pine Valley Road.

### *What detour route is available?*

A detour is in place via Kahikatea Flat Road and Dairy Flat Highway for both eastbound and westbound traffic

## Work to date



Crews have been hard at work since arriving on-site on Monday, September 2nd. This has involved excavating the roadway and existing culvert, with over 3,000 tonnes of soil removed. Fifteen sheet piles have been installed to support the block wall, and all flora and fauna have been temporarily relocated as have all power, and internet services.



## Contact us



[samuel.smith@downer.co.nz](mailto:samuel.smith@downer.co.nz)



+64 21 243 5287



**Downer**